

Engineering Department Update

06/09/2026

- **PRJ100212** -Work continues on the **CR 220 bridge replacement and 4-lane widening projects**, from Knight Boxx Road to Hollars Place. The projects are on schedule with a completion date of mid-July, 2026 for the Henley Road intersection improvements, and a mid-October, 2026 for the bridge completion. Presently, final paving operations are in progress for the intersection area and single lane closures and delays are to be expected. The project area east of Chief Ridaught Road to the bridge is nearing final paving. East of the bridge to Knight Boxx Road is the final portion of the project, and is on schedule to be completed by mid-October, 2026.
- **Radar Road**- Construction continues with work going on in the area of the existing Town Center Boulevard round-a-bout, and the Fleming Island Library. Access to the Church and adjacent apartment complex is not affected by the current construction phase. The project is scheduled to take 390 days, with substantial completion scheduled for 345 days (June, 2027).



Radar Road (looking east from Town Center Boulevard round-a-bout)

- **Long Bay Road @ Old Jennings Road Intersection improvement and Traffic Signal Installation-**
The final signal pole was installed on June 4, 2026. Signal wires and signal heads will be installed next. Boardwalk construction continues on the eastbound shoulder just east of the Circle K convenience store. While the project schedule notes a mid-August final completion date, the signal may be operable in the next 3-5 weeks. This area is a high traffic area, especially during peak morning and afternoon drive times. Motorists should expect daily lane closures. Please slow down for the safety of all and pay attention to all signage in the construction zone.

- **CR 220 Resurfacing Project (US 17 to west of Brookstone Drive):**
Atlantic Coast Asphalt (ACA) has completed the resurfacing project. Final thermoplastic pavement striping will be installed in the next few weeks.



CR 220 (looking east)

Town Center Boulevard Resurfacing project (Eagle Harbor Parkway to East-West Parkway):
Final driveway tie-ins have been completed for the project. Final thermoplastic pavement striping will be installed in the next few weeks.



Town Center Boulevard

- **Doctors Lake Drive Resurfacing Project (Kingsley Avenue (SR 224) to Peoria Road):**
Work began on Friday, June 1, 2026. Over 1.5 miles of milling and resurfacing have been completed to date. Work began at Kingsley Avenue and proceeded south. This project will consist of night time work and should be completed in 4-6 weeks.
- **Lakeview Street and Hilltop Street (Dirt road paving project):**
Maloy Grading Co. began work on the dirt road paving project in the Keystone Heights area on June 1, 2026. Drivers should expect periodic lane closures and construction equipment traffic. Construction is expected to be completed by October 2026 (weather permitting).

FDOT Update

- **US 17 Resurfacing, Restoration, and Rehabilitation:**
 - **Eagle Harbor Parkway to Water Oak Lane** – a final inspection was performed for the project on June 2, 2026.
 - **Black Creek Bridge to Oak Street** - Work continues nightly, with milling and resurfacing continuing from CR 209 to just north of the Green Cove Springs city limits. Recently, construction crews are preparing the downtown streets for the installation of medians. The medians are designed to improve pedestrian safety in the area from Ferris Street to Center Street. Crews are also working in the Mahama Bluff/ County Road 209 area installing additional left turn lanes and the newly designed traffic signal. Expect single lane closures and delays during night time hours within the project limits. Work requiring lane closures will be performed in night time operations.
- **Blanding Boulevard (SR 21) @ Wells Road Intersection improvements:**
-FDOT reports that the project is 70% complete. Current completion date is November 4th, 2026. .
- **SR 16 Resurfacing, Restoration, and Rehabilitation (US 17 to SR 21):**
 - Work continues in the area from the First Coast Expressway to SR 21, with crews finishing up in the area west of Penney Farms. Motorists should expect daily lane closures and delays.
 - Road work requiring lane closures will be night time only for the Project area from Penney Farms to SR 16, in Green Cove Springs.
 - The project is scheduled to be complete in late December, 2026, depending on weather and unforeseen conditions.

LOOKING AHEAD

- **Rural dirt road paving projects begin in the upcoming weeks:**
Asphalt Paving Systems will be mobilizing in the Black Creek Drive area to begin installing a rural road paving project. Work will progress to other roads in the County during the months of June, July, and August.
- **County Road 209 (Riverside) resurfacing:**
Following the completion of the Doctors Lake Drive resurfacing project, Atlantic Coast Asphalt will begin milling and resurfacing on CR 209-Riverside. Work should begin in early to mid-July 2026.